

## **Weekly Update: Week of July 8, 2024**

**Reference: District of Ucluelet – Peninsula Road Improvements (Phase 1)**

### **Activities for the week of July 2 to July 5:**

- Peninsula Road Boulevard Improvements
  - Bike Track Base Preparation – Ongoing
  - Concrete Works – Completed
  - Driveway Paving – Ongoing
- Peninsula Roadway Improvements
  - Roadway Paving (Bottom Lift) – Ongoing
  - Roadway Milling – Completed

### **Upcoming Activities (Tentative Schedule):**

- Peninsula Road Boulevard Improvements
  - Driveway Paving – Week of July 8
  - Bike Track Paving – Week of July 8 & 15
  - Landscaping - Week of July 15 & 22
- Peninsula Roadway Improvements
  - Roadway Paving (Top Lift) – Week of July 8
  - Roadway Patching (Bay St to Main St) – August
  - Roadway Ditching (Sea Plane Rd to Forbes Rd) – August

**See Attached Progress Photos 1 – 12**



Photo #1 – Driveway Paving Ongoing



Photo #2 – Driveway Paving Ongoing



Photo #3 – Roadway Milling Completed



Photo #4 – Roadway Milling Completed



Photo #5 – Roadway Paving (Bottom Lift) Ongoing



Photo #6 – Roadway Paving (Bottom Lift) Ongoing



Photo #7 – Asphalt Cores for Bottom Lift Collected



Photo #8 – Stamped Concrete In Progress



Photo #9 – Roadway Paving (Bottom Lift) Progress



Photo #10 – Roadway Paving (Bottom Lift) Progress



Photo #11 – Roadway Paving (Bottom Lift) Progress



Photo #12 – Roadway Paving (Bottom Lift) Progress